

Metropolitan Wastewater Treatment Plant Secondary Improvements Project

Construction Update – January 2024

Metropolitan Council Environmental Services (MCES) is replacing aeration equipment that has aged beyond its useful life at the Metro Plant in Saint Paul. The aeration process is the heart of the wastewater treatment plant where waste is broken down into inert organic material by microorganisms. This equipment was installed in the 1960s. Replacements consist of upgrades to the air bubbling diffusers in 16 aeration tanks, aeration controls upgrades, final settling backfill gates, and underdrain/meter pit upgrades. The project is modernizing the equipment to improve performance and process efficiency.

PROGRESS UPDATE: 65% Complete

RECENTLY COMPLETED

- AET 9 commissioned.
- AET 10 Tank finish diffuser replacement and concrete repairs.
- Under drain Pit #3 valve replacement completed.
- AET 10 commissioned.

UPCOMING WORK

- Under drain Pit #4 valve replacement.
- AET 11 diffuser replacement in spring '24.

PROJECT SCHEDULE

- Overall duration is 2021 through 2025 as work is completed as seasonal weather conditions dictate.

The wastewater treatment plant remains in full operation during the construction.



Project Contacts

For more information, please contact:

Jana Larson, Project Citizen Liaison

jana.larson@metc.state.mn.us

651-602-1269 (Office)

Mike Olerich, Principal Contract Administrator –
Construction Contract

mike.olerich@metc.state.mn.us

651-602-8908 (Office)

952-564-1955 (Cell)

Shelly Suchomel, Metro Plant Manager

shelly.suchomel@metc.state.mn.us

651-260-9084 (Cell)